

Professional Services Invoice

Service Provider: Rivercrest Engineering Incorporated

3519 State Route 440 Hickory, KY 42051 Phone (270) 519-7675 Invoice No.

8

Invoice Date:

June 3, 2019

RC Project No.

18012

Client:

Marshall County Fiscal Court

Hon. Kevin Neal - Judge/Executive

1101 Main Street Benton, KY 42025 Project Name:

Southwest One Site Water & Sewer Improve.

Benton, Marshall Co, KY

Service Dates:

4/27/2019 :

through

5/31/2019

Professional Service Invoice Type:

304,500.00 Lump Sum

Proposal Approved - 10/15/18

Task Item No	Service Description	LS. Amount	Units This Period	Complete to Date	Amount Subtotal
1	Preliminary Evaluation	11,100.00		100%	\$11,100.00
2A	Preliminary Design & Survey Coord.	40,700.00		100%	\$40,700.00
28	Utility Coordination (KYTC,City,& AT&T)	4,600.00	5%	95%	\$4,370.00
3	Final Design & Permitting	55,100.00	5%	95%	\$52,345.00
4	Easement Development & Negotiation	18,000.00	10%	90%	\$16,200.00
5	Construction Contract Procurement	5,500.00		0%	\$0.00
6A	Construction Engineering & Closeout	42,100.00		0%	\$0.00
6B	Construction Observation	90,000.00		0%	\$0.00

Subtotal Lump Sum Services	267,100.00	47%	\$124,715.00
L.S. Direct Expenses - Survey/Geo/Elect/Mileage	37 <i>,</i> 400.00	65%	\$24,310.00
Amount Earned to Date			\$149,025.00
Less Amount Previously Invoiced			\$144,240.00
Amount Due this Invoice			\$4,785.00

Service fees due for professional services rendered in May 2019 =

\$4,785.00

Payment History:

-	Invoice No.	Invoice Date	Amount Due	Amount Paid	Date Received	Invoice Age	Cummulative AR Amount
	1	November 9, 2018	\$9,660.00	\$9,660.00	12/10/2018	0	\$0.00
	2	December 3, 2018	\$13,175.00	\$13,175.00	12/27/2018	0	\$0.00
	3	January 3, 2019	\$15,245.00	\$15,245.00	1/25/2019	0	\$0.00
	4	February 1, 2019	\$45,550.00	\$45,550.00	2/26/2019	0	\$0.00
	5	March 4, 2019	\$23,300.00	\$23,300.00	3/14/2019	0	\$0.00
	6	April 1, 2019	\$26,015.00	\$26,015.00	4/20/2019	0.	\$0.00
	7	May 1, 2019	\$11,295.00	\$11,295.00	5/25/2019	0	\$0.00
	8	June 3, 2019	\$4,785.00			0	\$4,785.00