

Darnell Steel & Construction, L.L.C  
P.O. Box 606  
836 Olive Hamlett Road  
Benton, KY 42025  
Phone 270-354-9464  
Fax 270-354-9467

*Fabricators & Erectors of  
Structural & Miscellaneous Steel  
General Construction*

QUOTATION # 83

June 1, 2017

Re: New Pre-engineered Metal Building Road Department

Attention: Judge Executive

We are pleased to provide the following proposal to furnish all labor, material and equipment for a new Pre-engineered Metal Building as per the Specs furnished by the Road Department and the enclosed scope of work. See add alternate to meet KY building code.

Price Labor : \$56,957.00	Add Alternate Labor : 2,000.00
Material : \$97,879.00	Material : 2,811.00
Equipment : \$ 8,245.00	Equipment : 440.00
Total : \$163,081.00	Total : 5,251.00

This proposal is subject to the following Inclusions and Exclusions:

### Inclusions

#### Furnish and install the following:

Building layout and excavate for footings, columns, and grade beams  
Furnish and place all concrete that is required with a 6" slab reinforced with WWF 6 x 6 10 GA  
Furnish and place 3 each 14' x 6' x 6" concrete aprons at doors  
Furnish and install a 2' x 2' box with grate and 4" drain to 5' outside the building  
Furnish a 60' x 60' x 16' Pre-engineered metal building  
Standing seam metal roof  
4" vinyl back insulation in walls and 6" in ceiling (see add alternate)  
8' metal liner panels on three interior walls  
Furnish a 60' x 16 lean to at the end wall with screw down roof  
Furnish and place a 60 x 16 x 6" reinforced concrete slab with WWF 6 x 6 10 GA  
Furnish and install 1 each 3070 man door with closer and lockset  
Furnish gutters to match as close as possible  
Furnish and install 3 each 14' x 14' auto operated overhead doors  
Furnish and install 2 each 110,000 BTU, 40 long natural gas heaters  
Engineering and permitting included  
Furnish all electrical including (15) 110 plugs ins, (3) 220 Plug ins, (1) 3 phase plug in, (1) 3 phase Disconnect box, and (12) LED lights  
Add alternate includes two layers of 6" insulation in the roof R30 and 6" in the walls for the KY BLDG Code requirement  
Concrete testing

## Exclusions

Excavation for slab  
Stone base under slab  
Stone for back fill  
Demolition  
Liquidated Damages

## Qualifications:

Material prices are good for 30 days from date of quote.  
Terms: Net 30 days

Thank you for the opportunity to quote on this project.  
Chris can be reached mobile at 270-703-1806

Sincerely,



Chris Darnell

Darnell Steel & Construction LLC