

Glen Harris Construction, Inc.
650 Harvey Road
Benton Ky. 42025
270-527-5384
fax 270-527-9706

Prepared by: Glen Harris

Date: 06-05-2017

For: Marshall County Road Department

Scope:

- Building layout and excavate for footings, columns and grade beams.
- Furnish and place all concrete that is required for the building (60'x60'), based on 6" reinforced concrete that includes a 4" floor drain with a 2'x2' box. Doorways will include concrete aprons the width of the doors and extend 6'. For the 16'x60' lean to concrete will be 6" reinforced .
- Design, furnish and erect a 60'x60' Pre-engineered metal building with a 16' x60' lean to. Building will have a 26 ga standing seam roof with lean to having a 26 ga screw down panel. With matching gutters.
- 8' liner panels for interior of walls
- Furnish and install 3- 14'2" x 14' 24 ga steel insulated, commercial ribbed garage doors with openers
- Furnish and install 1- 3070 man door
- Furnish and install 2- Infrasive 110,000 BTU 40' tube heaters
- Engineering and permits
- Furnish all electrical including 15- 110 receptacles, 3-220 receptacles , 1- 3 phase receptacle, 1- 3 phase disconnect box and 12- LED High Bay lights

We propose hereby to furnish material and labor complete in accordance with the above specifications for the cost of: **One hundred and sixty- three thousand two hundred and twenty dollars , \$163,220.00**

Owner provides building pad and white rock.

Concrete pricing based on level and stable building pad any additional fill or excavating needed will be supplied by owner.

Floor drain is priced by bid documents, it will be required to be hooked to an oil/water separator and septic or waste fill subject to Health Department requirements at an additional cost.

Insulation pricing based on bid package to bring the building to code would require R30 insulation in the roof with R19 insulation in the walls at an additional cost of \$3800.00

Glen Harris ,President

Marshall Co.Road Dept. Addition

Concrete Work	37000
Building Package	40253.5
Misc. services and supplies	6050
Labor, overhead and profit	34341.5
2- Infrasave 110,000 Btu units and install	6870
Floordrain installed	2500
Electrical labor	9500
Wiring and material	8000
LED lights	4200
Garage Doors	6285
Garage door openers	2220
Labor and equipment for doors	4000
Forklift and equipment	2000
Total	163220